EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to roads of Shabbirnagar & surrounding areas in Ward No:07.
2	Amount of Work Portion	2293130/-
3	Estimated Cost	30.00 lakhs.
4	Name of contractor	Akku Sambaiva Reddy.
5	Agreement No.	53 / 16.7.2020
6	No. and date under which work order issued	53 / 20.7.2020
7	Time limit originally fixed for completion	60 days.
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	80 %.
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	31 Days.
15	Date of recommending time limit applied for	20.9.20 to 21.10.20
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	20 %.
18	Probable time required for completion of remaining work	21.10.20
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Corona Covid-19. Work Delayed Hence EoT may be Approved without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	EoT may be Approved as Per AEE recommendation.

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.